

EXHIBIT 'H'



PRE-CONSTRUCTION RFI LOG

PROJECT	Hobby Elementary School		
OWNER	YES Prep Public Schools		
ARCHITECT	Element Architects		
JOB #	22-717		
DATE	05/08/23	Updated:	5/10/23
		Updated:	5/11/23

No.	Discipline	Description	Drawing Sheet	Specification Section	Date Submitted	Response Date	Response
A	GENERAL						
B	CIVIL						
C	STRUCTURAL						
D	ARCHITECTURAL SITE						
E	ARCHITECTURE						
1	Glazing	Subcontractor Question: Specifications for the aluminum storefront asks for Arcadia TC470 acoustical series framing. This is an offset system yet the wall section drawings as well as the storefront details are for a center glazed system. TC470 system is a 2 ¼" x 4 ½" system yet the window schedule is drawn for a 2" system. If window type A spans the entire 18'6" height it will need to be a curtain wall system that is at least 6" deep. Can you please supply a finish for the project, clear and standard bronze are one price and custom anodized is another.	A.004	08 41 00	05/11/23	05/12/23	Clear anodized aluminum windows and storefront system. TC470 system is acceptable. Exterior windows and doors will need to have an STC 40 rating. TC470 system was used on adjacent building.
2	Glazing	Subcontractor Question: The drawings call for an STC rating of 40 for the exterior storefront. STC ratings are for interior applications not exterior. OITC ratings are used for the exterior of a building. Please supply revised ratings for the project.	A.004	08 41 00	05/11/23	05/12/23	City of Houston Airport zone 1 requires an STC rating of 40 minimum for exterior walls, roof, windows and doors. Interior doors and windows do not require a rating.
3	Glazing	Subcontractor Question: Please help locate window elevation L on the drawings.	A.004	08 41 00	05/11/23	05/12/23	Door L has been eliminated from plans

EXHIBIT 'H'

No.	Discipline	Description	Drawing Sheet	Specification Section	Date Submitted	Response Date	Response
4	Doors	<p>Subcontractor Question: Can you please clarify which type of frame is needed at the openings. The door schedule shows AL as the type of frame, but the details that are listed on the door schedule beside AL are hollow metal details. Detail 2/A003 and 3/A003. The color that is listed for the frames is 6B, which is aluminum pre-finished. Please confirm if the frames are hollow metal or aluminum.</p> <p>If the frames are aluminum, can I please get confirmation on the frames being Storefront.</p> <p>Details are shown as Storefront frames, not interior aluminum "Raco" type frames.</p>	A.002, A.003	DIV 08	05/11/23	05/12/23	Exterior storefront systems are clear anodized aluminum. There are also exterior galvanized hollow metal doors. Refer to door schedule. Typical interior door frames are 'Raco' type clear anodized aluminum. Follow door schedule for finishes.
F	FIRE PROTECTION						
G	PLUMBING						
H	MECHANICAL						
I	ELECTRICAL						
1	Floor Boxes	<p>Subcontractor Question: I am reviewing the plans for Yes Prep Hobby and I noticed some floor boxes, however I could not find any specifics on them other than all boxes being brushed aluminum. I was curious if you could tell me if there is a part number or manufacturer that I could reference.</p>	E drawings	DIV 26	05/08/23	05/08/23	Refer to Issue for Permit Set Specification 260533 Raceways and Boxes for Electrical System with Metal Floor Boxes Section 2.5, E. No specific make/model. Tamper resistant receptacle required throughout including floor box receptacles.
2	Panelboards	<p>Subcontractor Question: I noticed on the plan sheet E.211 there is a panel labeled 1HEA and on plan sheet E.212 there is a panel labeled 1HEB. However, they do not show up on the one-line diagram, nor are there any information on the panel schedules for them. I was hoping you could provide some more information on them.</p>	E.211, E212	DIV 26	05/08/23	05/08/23	Refer to Issue for Permit Set E402 for 1HEA and E403 for 1HEB. E401 oneline indicates Inverter A and Inverter B with 1HEA and 1HEB breakers respectively.
3	Lighting	<p>Subcontractor Question: On drawing E.121 there are 7 fixtures with no indication of what type they are, just need clarification on the fixture type or is it a miss print on the drawings.</p>	E.121	DIV 26	05/10/23	05/11/23	Disregard these fixtures on E.121. These fixtures are accounted for on E.111 in the Table Storage Rooms between column 8.5/9..
4	Lighting	<p>Subcontractor Question: On drawing D.100, it shows field lighting to be relocated. The electrical site drawing it doesn't show where the lights will be relocated. Is this something we need to include in our scope of work?</p>	D1.00	DIV 26	05/10/23	05/11/23	Electrical work for these fixtures are included in separate project.
J	FIRE ALARM SYSTEM						
K	TECHNOLOGY						
KA	EMERGENCY RESPONDER RADIO ANTENNA SYSTEM						

EXHIBIT 'H'

No.	Discipline	Description	Drawing Sheet	Specification Section	Date Submitted	Response Date	Response
L	LANDSCAPING & IRRIGATION						